

Penn Avenue S. Reconstruction Update July 8th, 2014

Phase II Construction Week of July 7th

All soil corrections and utility upgrades have been completed south of the creek and the contractor has begun placing Class 5 aggregate in preparation for paving.

All driveways, bus pads and curb and gutter has been placed between approximately 170 feet south of 50th Street W and just north of the creek.

The City might be paving this Saturday July 12; notices will go out to residents and businesses adjacent to the project once this is confirmed.

Week of July 14th

On Monday July 14th removals will begin on the north end of the project. Removals, utility work and soil corrections are expected to take 5-8 working days if the weather cooperates.

Paving and concrete work will begin on the south end of the project. Notices will be sent out to impacted property owners once this work is scheduled.

Xerxes Avenue Bridge over Mn 62

THE BRIDGE IS OPEN!!!

In addition to sending out update notifications, the Penn Ave website and the Facebook page will be updated on a regular basis.

Facebook: <https://www.facebook.com/PennAvenueSouth>

Website: <http://www.minneapolismn.gov/cip/all/WCMS1P-119685>

If you have any questions or concerns feel free to contact me.

For more information contact:

Stephanie Malmberg, P.E., Project Engineer

Stephanie.Malmberg@minneapolismn.gov

Office: (612) 673-3365

City of Minneapolis

Department of Public Works
309 2nd Avenue South - Room 201
Minneapolis, MN 55401

CONNECT WITH THE CITY



You are subscribed to email updates from the [City of Minneapolis](#). [Update Preferences](#) · [Unsubscribe](#) · [Help](#)