

Penn Avenue S. Reconstruction Update July 30, 2014

Phase II Construction Week of July 28th

3 of 4 lifts of asphalt have been placed everywhere on the job with the exception of the north end which will be paved within the next week.

Light foundations are over 50% installed.

Sidewalk grading has begun and installation of the new panels started today.

Week of August 4th

Place lifts 2 and 3 on the north end of the job.

Continue with sidewalk grading and installation. Not all sidewalk panels are being replaced, only those panels at the intersection, on either side of the driveway aprons and panels that are impacted by grade changes.

Continue pouring light foundations.

Other

Parking is now allowed on paved surfaces outside of working hours (7am -6pm Monday – Friday, and Saturday if posted).

The final lift of asphalt is tentatively scheduled for mid to late September. The reason this is not done sooner is that it is preferable to place the boulevard top soil and sod prior to placing the top lift of asphalt.

All patching behind the driveways will be done at the time the final lift of asphalt is placed.

In addition to sending out update notifications, the Penn Ave website and the Facebook page will be updated on a regular basis.

Facebook: <https://www.facebook.com/PennAvenueSouth>

Website: <http://www.minneapolismn.gov/cip/all/WCMS1P-119685>

If you have any questions or concerns feel free to contact me.

For more information contact:

Stephanie Malmberg, P.E., Project Engineer

Stephanie.Malmberg@minneapolismn.gov

Office: (612) 673-3365

City of Minneapolis

Department of Public Works

309 2nd Avenue South - Room 201

Minneapolis, MN 55401

CONNECT WITH THE CITY



You are subscribed to email updates from the [City of Minneapolis](#). [Update Preferences](#) · [Unsubscribe](#) · [Help](#)